



Republic of the Philippines
VISAYAS STATE UNIVERSITY
 Visca, Baybay City, Leyte

PURCHASE REQUEST

PPMP No. : 176-2-1557-2022-11-0-9

PR No.: GF-2022-12-02421






Date: 12-07-2022

Dept./Office: **ODPP**

Category: **Construction
and Electrical Supplies**

Section/End-User: **Rafael Rosario A. Juntilla**Funding Source: **General Fund - CO**Project Title/Code: **PPES/PPO 2022**

Item #	Item Description	Unit	Qty	Unit Cost	PAR/ICS	Total Cost
1	Panel A-2: 150A Panel with 19 holes (with grounding terminal)	unit	1	52,000.00		52,000.00
Specification: Panel A-2: 150A Panel with 19 Holes (with grounding terminal) MAIN: 125AT/AF, 3 P, 15KAIC, at 240V, MCCB Branches: 12 pcs-30 AT, 10KAIC at 240V, 2P, MCCB						
2	Panel MDP: 250A Panel w/ 4-3 phase Branches	unit	1	72,000.00		72,000.00
Specification: Panel MDP: 250A Panel with 4-3 phase Branches, 5 Holes (with Grounding terminal) Main : 250AT/250AF, 3p, 18 KAIC at 240V MCCB Branches: a. 2 Pcs-80AT/80AF, 15 KAIC, 3p, MCCB b. 2 pcs- 125AT/125AF, 15 KAIC, 3P,MCCB						
3	Transformer, Distribution, 100 KVA	unit	1	230,000.00		230,000.00
Specification: <ul style="list-style-type: none"> • 100 KVA; OISC; • Copper to copper both primary and secondary windings; • 8 KV with changer, 2-2 1/2% above rated primary voltage and 2-2 1/2% below rated primary voltage double bushing; • Secondary voltage 120/240 volts with changer tap • Pad/pole mounted • Amorphous Metal Core 						

TOTAL				354,000.00			
Purpose: For Street Lights							
Checked by:  MARLON G. BURLAS				Funds Available:  ALICIA M. FLORES			
TWG - Construction and Electrical Supplies				HEAD, BUDGET OFFICE ^{for on go} _{STB}			
Signature:	Requested by:		Noted by:		Approved by:		
							
	PRINTED NAME: RAFAEL ROSARIO A. JUNTILLA		MARLON G. BURLAS		EDGARDO E. TULIN		
Designation:	END USER		UNIT HEAD, PROJECT LEADER		PRESIDENT, VSU		